


CONSTRUCTION OF COFFEE PROCESSING CENTER AT BRGY. AGA, NASUGBU, BATANGAS

DETERMINING THE NO. OF CALENDAR DAYS

PERT - CPM

NO OF DAYS (CRITICAL PATH): 45 DAYS
UNWORKABLE DAYS CONSIDERED: 9 DAYS
SUNDAYS: 9 DAYS
HOLIDAYS: 2 DAYS
TOTAL CALENDAR DAYS: 65 DAYS



ASSUME WORK START AT MID OF THE YEAR 2020		
AUG	NO. OF SUNDAYS	NO. OF HOLIDAYS
AUG	5	2
SEPT	4	0
TOTAL	9	2